Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No: 2nd and Final Bill (For Other Works) Date.....2016

Division: **Project** Sub-Division: **Project**

Bill Received No. Dated Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 004-17-0000076**

Schedule Docket No. Head of Account: **P3089(CMC/TMC)** Est.Cost: **50.00 Lacs**

Name of Work: **Providing open gym in parks of Yelahanka A Sector and B Sector in Ward No-04.**
Name of Contractor and Full Address: **M/s KRIDL**
Reference to Agreement No.**40/2016-17** Date: **20-03-2017**

Certified that the measurements were taken by me on 17/6/17 and recorded of Pages 18318 to 18334 of measurement Book No. 09/17-18 and that the work is satisfactorily executed.

184

Contractor **Officer-in-charge of work**

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

Certified that the measurement were taken by me on 17/6/17 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Asst. Executive Engineer
Sub-Division Officer
Project Division
Yelahanka Zone
Bangalore

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within		
2)	Deduct amount to be held in reserve being .....percent Rs.....		
3)	" Balance		
4)	Deduct Payment:		
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... towards cash advance recovery of	Total Amount adjusted -	4965451-00
		Intg part Bill Amt -	2623767-00
	b) Payments Now made: cost store or other material supplied. recovery of amount creditable to this/other work. Amount paid on this bill Cheque / Cash.	Final Bill Amt -	2341684-00
5)	Balance being unpaid value of work done held in reserve.	2% IT	46834-00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	1% CGST	23417-00
		1% SGST	23417-00
		1% Cess	23417-00
7)	Net amount due to or from Contractor	unadjustments items. 0.1% CBF	2342-00
8)	Advance to Contractor for materials brought to site (as detailed) within.	5% FSD	117084-00
9)	Value of Government materials supplied.	LB	5483-00
		Total amount adjusted -	241994-00
		Cheque	20,99,690-00

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

(For use in the Office)

Witness
1.
2.

EXECUTIVE ENGINEER-4 KRIDL, BBMP DIVISION BENGALURU-560 010

Stamp

Audited & Admitted for Rs.....
Rs. 2341684-00

Dated Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....
Initials of Officer making payment

20,99,690-00 by Cheque
and Rs. 241994-00 by Adjustment

Executive Engineer

Accts. Supdt. Project Division B.B.M.P.

Exe. Engineer Project Division B.B.M.P.

23/11

Sl No	Item Name	Unit
1	Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. II. By mechanical means, A. Cement concrete Grade M-15 & M-20	Cum
2	Earth work in surface excavation in hard soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.50m. excavated surface levelled and neatly dressed , disposed earth to be levelled after breaking of clods and neatly dressed as per specifications.	Cum
3	Earth work excavation for foundation of building, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in ordinary soil not exceeding 1.5m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications	Cum
4	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications.	Cum
5	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m. and lift upto 1.5 m. including cost of all labour complete as per specifications.	Cum
6	Providing and fixing precast solid concrete kerb stones made out of CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete	Nos
7	Providing and laying in position plain cement concrete of Mix CC 1:4:8 with OPC cement @ 180 kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregates @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation including cost of all materials, labour HOM of machinery curing complete as per specification,	Cum
8	Providing and laying in positionp lain cement concrete of Mix M20 with opc cement @300kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.43 cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour HOM of machinery curing complete as per specification.	Cum
9	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification.	Sqm
10	Removing and resetting of Kerb stone 1:3	Rmtr
11	Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications.	Sqm
12	Painting on Concrete Surface KSRRB M2700-12. Providing and applying 2 coats of water based cement paint to unplastered concrete surface after cleaning the surface of dirt, dust, oil, grease, efflorescence and applying paint at of 1 litre for 2 sqm complete as per specifications	Sqm
13	Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.	Sqm

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
6.59	2409.96	0	365.70	0.00	6.59	2409.96
45.64	10643.25	33.97	233.20	7920.93	79.61	18564.18
17.82	3570.06	9.01	200.34	1804.46	26.83	5374.52
4.39	9837.29	0.00	2240.84	0.00	4.39	9837.29
16.39	1320.38	18.00	80.56	1450.08	34.39	2770.46
298.00	114980.32	245.00	385.84	94530.80	543.00	209511.12
28.60 ~~27.40~~	147540.50 ~~141357.15~~	14.68 ~~15.88~~	5159.02	75734.4 ~~81925.24~~	43.28	223274- ~~223282.39~~
17.51	100990- ~~102862.85~~	11.03	5767.46 ~~5874.52~~	63615.46 ~~64795.96~~	28.54	164605.46 ~~167658.81~~
152.35	170048.60 ~~170050.02~~	96.42	1116.18	107616.49	248.77	277666.51
450.05	29577.29	279.30	65.72	18355.60	729.35	47932.89
55.31	1524.34	44.42	27.56	1224.08	99.73	2748.42
279.82	18686.38	164.80	66.78	11005.51	444.62	29691.89
5.50	478.06	5.50	86.92	478.06	11.00	956.12

Sl No	Item Name	Uni
14	Supply and fixing of **Seated Chest Press**. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All products must carry a GS mark on it.. Size_L x W x H): 1955 x 733 x 2058 mm. Weight: 86.6 Kg Safety Area: 5545 x 4470 mm Capacity_2 Persons.	Nos
15	Supply and Fixing of **Tai Chi Spinners**. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with the tender document. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1120 x 1150 x 1620 mm. Weight: 39 Kg Safety Area: 3520 x 3550 mm Capacity_3 Persons.	Nos
16	Supply and fixing of **HD Health Walker.** Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with the tender document. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates.SizeL x W x H): 1065 x 615 x 1364 mm. Weight: 51Kg. Safety Area: 4090 * 3555mm. Capacity 1 Person	Nos

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
1.00	230000.00	1.00	230000.00	230000.00	2.00	460000.00
1.00	115000.00	1.00	115000.00	115000.00	2.00	230000.00
1.00	140000.00	1.00	140000.00	140000.00	2.00	280000.00

Sl No	Item Name	U
17	Supply and fixing of **HD Waist Twister.** Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1460 x 1310 x 1150 mm. Weight: 39.1 Kg Safety Area: 4360 x 4510 mm Capacity_3 Persons.	Nos
18	Supply and Fixing of **Rider.** Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates.. Size_L x W x H): 910 x 655 x 1270 mm. Weight: 29.5 Kg Safety Area: 3310 x 3000 mm Capacity_1 Person.	Nos
19	Supply and fixing of **Elliptical Cross Trainer.** Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. The certificates must be attached with the tender document. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. Size_L x W x H): 1267 x 582 x 1764 mm. Weight: 43.5 Kg Safety Area: 4322 x 3632 mm Capacity_1 Person.	Nos

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
0.00	0.00	1.00	130000.00	130000.00	1.00	130000.00
1.00	90000.00	1.00	90000.00	90000.00	2.00	180000.00
1.00	140000.00	1.00	140000.00	140000.00	2.00	280000.00

Sl No	Item Name	Un
20	Supply and Fixing of **Arm & Pedal Bike**. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. Size_L x W x H): 830 x 500 x 1450 mm. Weight: 32 Kg Safety Area: 3830 x 2900 mm Capacity_1 Persons.	N
21	Supply and fixing of **Self Weighted Rower.** Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Colour RAL 5019 Blue and RAL 1014 Beige Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must carry a GS mark on it.. Size_L x W x H): 1390 x 805 x 1100 mm. Weight: 42.4 Kg Safety Area: 3790 x 3205 mm Capacity_1 Person.	N
22	Supply and fixing of HD Squat Pushing. Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules.Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards with GS test mark. The EN 16630 certificates must be issued by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS only. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates.SizeL x W x H): 2270 x 635 x 1640 mm. Weight: 60.2Kg. Safety Area: 5300 * 3685mm. Capacity 2 Persons	N

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
1.00	170000.00	1.00	170000.00	170000.00	2.00	340000.00
1.00	165000.00	1.00	165000.00	165000.00	2.00	330000.00
1.00	215000.00	1.00	215000.00	215000.00	2.00	430000.00

Sl No	Item Name	Uni
23	Supply and Fixing of **Bicycle.** Metal: All tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges and burrs. Zinc Primer Paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel-Great Wall powder to the thickness of 80-120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCl solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance-free ball bearings. Scope of delivery: 1 completely pre-assembled equipment modules. Maintenance: Maintain according to EN 16630 and the maintenance guide. Safety: All products must be tested and certified to meet EN16630 safety standards only by a reputed notified international certifying agency such as IPEMA, TUV, CPSC, or SGS. The GS Mark- EN16630 Certificates must be in the name of tendering party and not any 3rd party. Size_L x W x H): 1000 x 498 x 1290 mm. Weight: 51.5 Kg Safety Area: 3400 x 3498 mm Capacity_1 Persons.	Nos
24	Supply and fixing safety instruction board with BBMP Logo and company of manufacturing Logo finished product should have the following specification 1 inch *16 gauge sq metal frame, 2 inch by 16 gauge round pipe powder coated ,Fittings and clamps suited flex 2 print, sq pipe frame 1.2m x0.3m, round 3.48m by 2 inches * 16 gauge – 2 nos, flex print - 1 nos with safety instructions.	Nos
25	Providing and fixing ornamental delhi benches as per design specification and fixing as per the direction of Engineer in charge of work	Nos
26	Providing and fixing granite benches as per design specification and fixing as per the direction of Engineer in charge of work	Nos
27	Providing and fixing dust bins as per designs, drawing specification and direction of Engineer in charge of works	Nos
28	Providing and resetting of available heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm jOints, final compaction of paver surface joints into its final level, includingthick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between labour and HOM of machineries complete as per specifications	Sqm
29	Providing and fixing of available heavy duty cobble stones 60mm thick interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm jOints, final compaction of paver surface joints into its final level, includingthick sand bed (average thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between labour and HOM of machineries complete as per specifications	Sqm
30	Lead for earthwork and disposal of debris shall be payable at carriage rates by mechanical means including loading and unloading for earthwork (upto 10 kms) complete with all lead & lift & as per the direction of the Engineer in charges.	Cum

Previous Measurements		Present Measurements			Total Up to Date	
Qty	Amount	Qty	Rate	Amount	Qty	Amount
1.00	125000.00	1.00	125000.00	125000.00	2.00	250000.00
1.00	15332.00	1.00	15332.00	15332.00	2.00	30664.00
10.00	85000.00	3.00	8500.00	25500.00	13.00	110500.00
10.00	105500.00	5.00	10550.00	52750.00	15.00	158250.00
9.00	43200.00	5.00	4800.00	24000.00	14.00	67200.00
215.95	98887.82	182.45 ~~182.51~~	457.92	83548- ~~83572.69~~	398.40 ~~298.46~~	182436- ~~182460.51~~
54.05	52251.22	45.50	966.72	43980.93	99.55	96232.15
53.65	5345.69	24.97 45.50 ~~24.97~~	99.64	2488.00 ~~4533.12~~	78.62 ~~99.15~~	7834.00 ~~9878.81~~
2407126 ~~2,402,814.08~~			Total RS	~~2,160,775.94~~	2148334-	~~4,563,590.02~~
216641-			KRIDL Charges 9%	~~194,469.83~~	193350-	~~410,723.10~~
26,23767-00			Grand Total RS	~~2,355,245.78~~	2341684-	~~4,974,313.12~~

4555460-
KRIDL@ 409991-
TOTAL: 4965451-00

Asst. Executive Engineer
Project Division,
Yelahanka Zone
Bangalore